

## **City of Tukwila**

Mayor's Office – David Cline, City Administrator

The City of opportunity, the community of choice

TO: Mayor Ekberg Councilmembers

FROM: David Cline, City Administrator

DATE: May 1, 2019

### SUBJECT: City Administrator's Report

The City Administrator Report is meant to provide the Council, staff and community an update on the activities of the City and on issues that concern Tukwila. Please let me know if you have any questions or need additional information about any of the following items.

### I. Intergovernmental Update

- <u>Government Alliance on Race and Equity Annual Meeting</u>: Deputy City Administrator Rachel Bianchi and Community Engagement Manager Niesha Fort-Brooks attended the Government Alliance on Race and Equity Annual meeting in Albuquerque, New Mexico April 16 – 18.
- **SCORE Jail**: The SCORE Finance Committee met on April 16 to discuss financial alternatives for funding jail services. The Committee is working towards a budget and funding model that is predictable over time and equitable among the owner cities. City Administrator David Cline is facilitating the discussion.
- <u>Government Performance Consortium Measures that Matter Training</u>: City Administrator David Cline, Finance Director Vicky Carlsen and Public Works Director Henry Hash attended a Measures that Matter training sponsored by the Government Performance Consortium on April 17. This is in support of creating sustainable performance measures as one of the next steps in Priority Based Budgeting.
- National Association of Black Police Conference: On April 18 Mayor Ekberg provided welcoming remarks at the National Association of Black Police conference held at the Tukwila Doubletree Hotel.
- <u>Housing Development Consortium 11th Annual Celebration</u>: Mayor Ekberg attended the 11th Annual Celebration of the Housing Development Consortium at the Washington Convention Center on April 23.
- <u>State of the Schools Luncheon</u>: Mayor Ekberg, Councilmember Hougardy and City Administrator David Cline attended the South Seattle Chamber of Commerce State of the Schools luncheon on April 26 at Hotel Interurban.
- **<u>State Legislature Update</u>**: The Washington State Legislature ended their session on April 28. Whereas a full update will be provided in the near future by our State Lobbyist, David Foster,

City Administrator's Report May 1, 2019 Page 2

> there a few noted items to highlight. The current budget agreement includes full funding for Streamlined Sales Tax mitigation, which is approximately \$1 million per year for Tukwila. This funding is assumed in the four-year budget but will need to be secured in the next biennium. In addition, \$3.88 million in new funding was provided to Department of Corrections which should increase contract revenues to our member-owned SCORE jail. There is also funding for parks capital projects and a pilot project to review automated vehicle noise enforcement cameras in designated "Stay out of Racing" zones. These are just a few highlights and a more comprehensive review will be scheduled soon.

- <u>Teens for Tukwila Chat</u>: On April 26 Mayor Ekberg, Council President Hougardy, Councilmembers Kruller and McLeod and City Administrator David Cline met with teens from Foster High School to answer questions. The meeting was facilitated by the Teens for Tukwila. Approximately 25 youth attended the event.
- **<u>River Restoration Study</u>**: Economic Development staff met with staff from American Rivers, a national river conservation organization seeking funding to conduct an economic study of river restoration on property values in the Puget Sound. Staff expressed support for their project.
- <u>In Motion Program</u>: Transportation Demand Management staff met with King County Metro staff to learn about a new *In Motion* program that will be launching in Tukwila in July/August 2019. The program will provide transportation outreach and incentives to Tukwila residents in the *Via to Transit* service area to facilitate last-mile connections to the TIBS station.

### II. Community Events

- <u>Artist in Residence</u>: On April 13 the Artist in Residence program hosted the second week of free African Dance Classes held at the Sullivan Center and on April 17 they hosted an Early Release Arts Hang Out at the Sullivan Center for students to come enjoy music, free snacks, and free Earth Month art activities.
- <u>Via to Transit Program Launch</u>: On April 16 Mayor Ekberg joined King County Executive Dow Constantine at the Mount Baker Light Rail Station to launch the new *Via to Transit* program that provides on-demand shuttle service to connect riders to transit hubs. Via service started at the Tukwila International Boulevard light rail station on April 16.
- **Arbor Day Tree Planting**: On April 19 Mayor Ekberg and City Administrator David Cline joined the Tukwila Community Center preschool program to plant a tree in recognition of Arbor Day.
- **Volunteer Appreciation Event**: Mayor Ekberg participated in the Celebrate Tukwila Volunteers event held at the Tukwila Community Center on April 20.
- <u>Duwamish Alive Coalition Earth Day Fair</u>: On April 20 Mayor Ekberg attended the Duwamish Alive Coalition Earth Day Fair. The event included a Tribal welcome from the Duwamish Tribe and welcome remarks from Mayor Ekberg.
- **Backyard Wildlife Festival:** The 2019 festival will be held on May 11 at the Tukwila Community Center. It starts with the CommUNITY 5k that is ideal for runners, walkers, families with strollers, and pets on leashes. The Festival includes a marketplace, resources from local and regional nonprofits, and events for children.

City Administrator's Report May 1, 2019 Page 3

### III. Staff Updates

### Public Safety

• <u>Homeless Camp Checks</u>: The Community Police Team (CPT) continues to conduct homeless camp checks: Two parties were put in touch with Catholic Community Services. One should be receiving temporary housing soon and one is set to be reunited with family in Louisiana.

### Project Updates

• <u>S 140<sup>th</sup> Street/TIB Improvements</u>: <u>Estimated Completion: May 2019</u> Westwater Construction has completed all the asphalt and concrete work. Electricians began installing pedestrian signals on April 24 and pavement markings were installed April 26. The project should be physically completed by May 15.

### • 42<sup>nd</sup> Ave Phase III:

Estimated Completion: June 2019

Staff is coordinating with CenturyLink to remove their two overhead communication wires from the last utility pole standing at the project site. Seattle City Light will remove this last utility pole once CenturyLink removes its wires. Staff is also coordinating with ACI, to see when they will be available to finish up the rest of the project work.

### • <u>53rd Ave S</u>:

### Estimated Completion: June 2019

The construction contractor has been pouring concrete sidewalks and driveways, and paving asphalt on some other driveways. Streetlight poles, mailboxes, street signs, and restoring landscaping.

Green the Green:

### Estimated Completion: December 2020

Additional work at the Southcenter Plaza/JSH site is being proposed as part of the Rose Foundation \$25k grant. This will increase the restored shoreline length to 1,160 linear feet.

• **<u>Tukwila Village</u>**: Tukwila Village Community Development Association held its monthly board meeting. TVCDA intends to take over the Sullivan Center lease and contract with Kona Kai Coffee as venue manager starting July 1. Through an agreement with the property owner, Kona Kai started managing the venue in April under their own rates and policies.

### **Boards and Commissions**

- Arts Commission: Vacant Position: Position #7 Resident.
- Civil Service Commission: No vacancies.
- COPCAB: Vacant Position: Student Representative.
- Equity & Social Justice Commission: Vacant Positions: Position #7 Resident & Student Representative.
- Human Services Advisory Board: Vacant Position: Position #3 Resident.
- Landmark Commission: No vacancies.
- Library Advisory Board: Vacant Positions: Position #7 Resident & Student Representative.
- Lodging Tax Advisory Committee: Vacant Position: Position #7 Funded by Tax.
- Park Commission: Vacant Positions: Position #4 Resident & Student Representative.
- Planning Commission: No vacancies.

### TUKWILA PUBLIC SAFETY PLAN Monthly Update April 30, 2019

### **Overall Plan**

### Outreach

 Team anticipates two events for the public in 2019. Ground breaking ceremony for all Public Safety Plan Projects at the future FS51 site was held on Saturday, March 30, 2019.

### Financial Oversight Committee

• The Committee reported to Council on September 4, 2018.

### Siting Advisory Committee

• The Siting Advisory Committee voted to defer regular meetings as the major decisions have been made. They will meet on an as-needed basis.

### Acquisition Lease Updates

• All businesses vacated the premises per the agreements. No leases remain and this item will be closed in subsequent monthly updates.

### Disadvantaged Business Enterprise (DBE) Outreach

• See attached status report from outreach consultant Darling Nava.

### Near-term Council Decisions and Key Dates

- Contract amendments to Public Safety Committee and Council
- Fire Station 52 schematic design cost estimating to Public Safety Committee and Council
- Justice Center Maximum Allowable Construction Cost (MAC) to Council

### **Fire Stations**

### Siting

- With Council approval received, the team completed demolition of the single-family home on the Station 54 site.
- Team will be working on lot consolidation for Station 54 to consolidate the main parcel with the smaller parcel.

### Architecture and Programming

• Architectural program has been reviewed and approved by the team.

### Design and Permitting

- Concurrent review and pricing of the Schematic Design by GCCM Contractor, Lydig, and estimating consultant has been completed and was shared with Council in February 2018. Council gave approval to begin Design Development for Station 51.
- Design Development for Station 51 began mid-February; the team met meeting weekly. Design Development effort wrapped up in June, 2018 with Design Development pricing effort in July and August.
- Construction Documents phase for Station 51 were completed and distributed to the team December 20, 2018.
- Schematic Design phase for Station 52 was completed on schedule in January 2019. Estimating Station 52 Schematic Design is underway.
- Design Development for Station 52 began February 2019.
- Permitting coordination meetings with City Staff are ongoing for Station 51 and Station 52.
- Building permit for Station 51 was submitted in October. Building permit was received in all areas except wetlands report. Permit revisions for accepted alternates for Station 51 have been submitted and are under review.
- Station 52 anticipated to be phased permitting. Pre-application for Station 52 permit was submitted in November, 2018 and the pre-application meeting for Station 52 was held in December, 2018.
- Station 52 traffic determination was submitted in February, 2019 with approval received in April, 2019.
- Station 52 Conditional Use Application and Design Review Application have been submitted and are under review.

### Bidding and Construction

- Pre-construction services for Station 51 are complete and are underway for Station 52.
- Lydig completed the selection of mechanical and electrical subcontractors through the Electric Contractor/Construction Management (ECCM) and Mechanical Contractor Construction Management (MCCM) selection process. Valley Electric and Johansen Mechanical Inc. were selected. With Council decision to not move forward with FS54, we cannot move forward with ECCM. MCCM method for mechanical subcontractor will provide for a consistent mechanical subcontractor for all three stations and will be able to provide critical expertise during the Design Development phase. This contract is managed by the GCCM under the pre-construction phase.
- Bidding is complete for Station 51 with bids compiled and the MACC presented and approved by Council in March, 2019.
- Construction for 51 to begin May, 2019.
- Bidding and construction phases scheduled to begin for 52 in June, 2019. Early site work is anticipated to begin in July.

### Justice Center

### Siting

- The City has agreements with all affected businesses on the Justice Center site.
- The City has ownership of all properties on the Justice Center site. The long-vacant building between Church by the Side of the Road and the Travelodge buildings have now been demolished.
- Demolition began on the south lot (in between Taco Time and S. 150<sup>th</sup>) on April 29 and is expected to be complete within two weeks.

### Architecture and Programming

• DLR Group's Building Program Report was submitted December 8, 2017. Program and Estimate was presented to Public Safety Committee in December and Council in January, 2018.

### Design and Permitting

- DLR architects completed the Design Development phase of the project. The Design Development and budget was presented to the Council in October.
- The project team has completed the SEPA, Design Review, Conditional Use Permit and Parking Determination processes. The SEPA determination was issued in November and the Conditional Use Permit and Design Review approvals were received in December.
- DLR architects began the Construction Documents phase in October and issued the 95% Construction Documents in January. The 100% Construction Documents will be issued following receipt of construction permits.
- The project team submitted application for Public Works Permit (sitework/utilities) in November of 2018. The PW permit was issued on April 4.,
- The project team submitted application for Building Permit in January of 2019. The building permit was issued on April 26.

### Bidding and Construction

- BNBuilders, the selected GC/CM, started pre-construction services following Council approval of their contract on March 19, 2018.
- BNBuilders continued to work with the team on design phases, constructability, cost estimating and scheduling throughout design and preconstruction.
- BNBuilders released the first subcontract bid packages in late January and completed subcontract package bidding on April 24. The Total Contract Cost (TCC) amendment will be brought to Council in May.
- Construction began in early April, 2019 with mobilization of construction trailers and fencing, utility disconnect work, excavation in the north lot for stormwater utilities, hazardous materials abatement and demolition of remaining buildings on the site.

### Public Works Facility

### Siting

- Due diligence items related to site acquisition are complete. The assessment of existing structures is complete.
- The City has agreements with all of the businesses on the Public Works site.
- The Public Use and Necessity trial was held Friday, May 25 and the City was granted its request.
- Lot consolidation for two of the three parcels is underway.

### Architecture and Programming

- Team solicited for Architectural services. Council approved a contract for programming and master planning services with SHKS in November, 2018.
- Master planning and programming phase began in late 2018, with regular meetings with Public Works staff. Master planning and programming is scheduled to be completed in June of 2019.

### Design and Permitting

• Phase I design scheduled to begin Q2/Q3, 2019, after council approval.

### Bidding and Construction

• Phases scheduled to begin in Q4, 2019.

### Budget

• Based on Council direction to move forward with Station 51, Station 52, Justice Center and Public Works Facility (\$30M), team has updated the budgets. See attached.

### Schedule

### May 2019

- Fire Station 51 revised permit issuance
- Fire Station 51 construction begins
- Fire Station 52 schematic design cost estimating to Public Safety Committee and Council
- Fire Station 52 SEPA determination
- Fire Station 52 design development complete
- Fire Station 52 design development cost estimating with GCCM involvement
- Fire Station 51 construction documents begin
- Fire Station 52 conditional use/BAR public hearing
- Justice Center, Fire Station 51 and Fire Station 52 Arts Commission presentation
- Justice Center Maximum Allowable Construction Cost (MACC) to Council

### June 2019

- Fire Station 52 phase 1 (early work/foundations) permit submitted
- Fire Station 52 phase 1 bidding
- Public Works programming and estimates to Committee and Council
- Public Works phase 1 contractor solicitation

### July 2019

- Fire Station 52 phase 1 (early work/foundations) permit received
- Fire Station 52 phase 1 Lydig contract amendment to Committee and Council
- Fire Station 52 phase 1 (early work/foundations) construction begins
- Public Works phase 1 design begins

### August 2019

- Fire Station 52 phase 2 bidding
- Fire Station 52 phase 2 (building) permit submitted

### September 2019

- Fire Station 52 phase 2 (building) permit issued
- Public Works Phase 1 design complete

### October 2019

- Fire Station 52 Lydig contract amendment to Public Safety Committee
- Public Works Phase 1 construction contract approval to Public Safety Committee and Council

### November 2019

- Fire Station 52 Lydig contract amendment to Council
- Fire Station 52 phase 2 construction begins
- Public Works Phase 1 construction begins

### February 2020

• Public Works Phase 1 construction complete

### March 2020

• Public Works Phase 1 move-in

### May 2020

• Fire Station 51 Substantial Completion

### June 2020

• Fire Station 51 Final completion

### July 2020

• Fire Station 51 move-in/occupancy

### September 2020

• Justice Center Substantial Completion

### October 2020

• Justice Center move-in/occupancy

### January 2021

1

• Fire Station 52 Substantial Completion

### February/March 2021

• Fire Station 52 move-in/occupancy

### TUKWILA PUBLIC SAFETY PLAN

Monthly DBE OUTREACH EFFORTS

### 4.24.19

Outreach Consultant updates for April 2019

There's been a lot of traction when it comes to community efforts with Foster High School students in the class of Ms Julie Polwarth (Business Education, Yearbook & FBLA Adviser.

- To reiterate, last March 2, 2019, myself and Mr. Joe Duffie met with Ms. Polwarth class at one of her class. As I continued to be the link with the students for the upcoming City of Tukwila projects, I met with Neisha Fort-Brooks (Community Engagement Manager) and strategies our approach to the next step of assisting the graduating seniors. I have been informed by Ms. Julie Polwarth that there are 3 seniors registered at ANEW/PACE for pre-apprentice program. I have not received any updates on this. I will follow up this week.
- To date, I am awaiting from Neisha Fort-Brooks to provide me the details of what to expect from to whether the Tabling Strategy tentative date of 5.7.19 is to happen or not.

BNBuilders attended the Career Day on 4.4.19 and was engaged with few students. However, all the students that was at Ms. Julie Polwarth class was no show.

I am awaiting from Lydig Construction & BNBuilders list of awarded subcontractors to be entered in the WMBE/DBE tracking report for participations.

Lydig Construction will be presenting at National Association of Minority Contractors on 5.2.19 at 6pm and all City Councils are invited to come and this will be held at Tukwila Community Center. (Attached NAMC Agenda)

Darling Nava Consulting Outreach@DarlingNava.com



Promoting individual prosperity of minority builders, contractors, subcontractors, suppliers and manufacturers of materials and equipment used in the construction industry

### NAMC May 2, 2019 \*\*\*\*\* GENERAL MEMBERSHIP MEETING AGENDA\*\*\*\*\*

### Meeting location


Tukwila Community Center 12424 42<sup>nd</sup> Avenue South Tukwila, WA 98168

- 5:30 6:00 pm Mini-Outreach Marpac Construction
- 6:00 8:00 pm General Membership Meeting
  - 1) Introductions and Membership Certificates
  - 2) Hermanson Company LLP Multiple Projects Paul Robinett, Principal/Vice President
  - 3) Howard S. Wright Hans Hansen, Sr. Project Manager
  - 4) Seattle Department of Transportation Director Sam Zimbabwe
  - 5) Lydig Construction Report on Tukwila FS Projects Kiel Lunsford, Project Manager
  - 6) **Dept of Enterprise Services**
  - 7) Marpac Construction new projects Sai Chaleunphoah, Marpac's Owner
  - 8) Korsmo Construction multiple new projects Steve Rich, Director of Pre-construction; Evan Haines, Project Manager & Rachel Pease, Diversity Program Manager
  - 9) Announcements

NAMC meets every first Thursday of each month providing information about contract opportunities and more to minority businesses. Please feel free to forward to contractors who may be interested.

### <u>OUR MISSION</u>

- Provide education, training and mentorship to minority contractors in construction.
- Promote the economic and legal interest of minority contracting firms.
- Advocate law and government actions for minority contractors.
- Bring about wider procurement and business opportunities for minority contractors.
- Reduce and remove barriers to full equality for minority contractors.
- Create a forum for sharing information and mutual support.
- Build bridges between minority contractors and the entities they serve.



NGTO



## City of Tukwila - Facilities Plan TOTAL PROJECT

# **MONTHLY Budget Report**

(REVISED Budgets; D-20 Plan Adopted by Council) Life to Date Costs as of April 29, 2019 (reconciled wineccy thrn Apr 16, 2019 GL)

OUNCIL REPORTING SUMMARY - USTICE CENTER	0	riginal Budget	Budget Tra	nsfers	Budget Transfers Current Budget	3026984	ined Budget	Life to D	ate Costs	Committed Budget    Lije to Date Costs    Remain's Committed   Remaining Budget	r Remai	ining Budget	Cost at Completion
A/E Services (both Design & CA)	\$	3,278,125	\$ 21	221,875 S	3,500,000	s	3,141,729	s	2,180,300	S 961,429	s	358,271	S
Permits/Fees	S	700,000	S	•	700,000	s	354,103	s	354,103	-	s	345,897	s
Construction (Pre-Con, Const & Tax)	s	38,738,678	S (9:	958,082) \$	37,780,596	s	12,547,575	s	549,916	\$ 11,997,658	Ś	25,233,021	s
Construction Related Costs (incl Bond)	S	2,112,639	S 2	212,800 \$	2,325,439	s	565,198	s	266,896	\$ 298,302	s	1,760,241	s
PM Services (incl Other Professional Svcs)	s	1,815,875	S 2(	266,721 \$	2,082,596	s	1,986,390	s	942,506	\$ 1,043,884	s	96,206	s
Contingency (incl Construction & Project)	S	6,507,731	S (1,7	,712,213) \$	4,795,518	s	•	s			s	4,795,518	S
Contingency for Site Contamination (soils, hazmat)	\$		S 5.	550,000 S	550,000	s		s	,	- 5	s	550,000	S
Land Acquisition	\$	14,133,295	s (	422,733) \$	13,710,562	s	13,709,987	S 13	3,683,561	S 26,427	s	575	s
Contingency for Land Acquisition	\$	1,250,000	<b>S</b> 3(	300,000 \$	1,550,000 \$	\$	1,525,384 \$	1	,525,384		S	24,616	s
TOTAL	\$	68,536,343	s	(1.541.632) S	66.994.711 S		33 830 365 5	5 10	292 605	2 34 507 665 S 14 377 700 S 32 164 346 S		345 431 25	2

OUNCIL REPORTING SUMMARY - IRE STATION 51	0	riginal Budget	Budget Transfers		Current Budget	Committed Budget	Life to Date Costs		d Remaining Budg	Remain's Committed Remaining Budget Cost at Completion
A/E Services (both Design & CA)	s	1,070,000	\$ 222,781	1 S	1,292,781	\$ 1,236,572	\$ 811,755	S 424,816	6 \$ 56,209	- \$ 60
Land Acquisition	s	· · · · · · · · · · · · · · · · · · ·	•	\$	-	' S		s	s	s
Permits/Fees	S	234,000	' S	\$	234,000	S 102,042	S 92,042	S 10,000	0 S 131,958	- S8 S
Construction (Pre-Con, Const & Tax)	s	9,396,000	\$ 1,315,046	6 5	10,711,045	S 10,711,045	S 99,273	S 10,611,773	s	s
Construction Related Costs (incl Bond)	s	931,000	، ج	\$	931,000	\$ 133,726	S 85,523	\$ 48,203	3 S 797,274	74 S -
PM Services (incl Other Professional Svcs)	s	526,000	•	69	526,000	S 360,917	S 134,591	S 226.326	S	83 S
Contingency (incl Construction & Project)	S	1,116,000	\$ 3,806	6 5	1,119,806	s .		S	s 1,1	- 06 S
TOTAL	S	13,273,000	S 1,541,63.	3	14,814,632	S 12,544.302	S 1.223.184	S 11.321.118	8 S 2.270.331	31 S

OUNCIL REPORTING SUMMARY -							100		And the state of the	Star Sec	ないのないないである	のないので、
IRE STATION 52	5	riginal budget		buoget transfers	Current budget	Committed Budget	a 1	Life to Date Costs Remain's Committed Remaining Budget Cost at Completion	Remain'g Comm	ned R	emaining Budget	Cost at Compl
A/E Services (both Design & CA)	S	1,415,000	s	255,172	\$ 1,670,172	2 \$ 1,601,813	13 S	553,011	\$ 1,048,802	:02 S	68,359	S
Land Acquisition	s	16,000	s	9,160	\$ 25,160	0 S 17,157	57 S	17,157	S	0	8,003	s
Permits/Fees	s	353,000	\$	-	\$ 353,000	0 S 72,688	88 S	12,511	\$ 60,177	77 S	280,312	s
Construction (Pre-Con, Const & Tax)	s	13,298,000	s	469,000	\$ 13,767,000	0 S 137,500	00 S		S 137,500	S 00	13,629,500	S
Construction Related Costs (incl Bond)	s	1,398,000 \$	S	(9,160) \$	\$ 1,388,840	0 S 401,815	15 S	16,258	\$ 385,557	57 S	987,025	s
PM Services (incl Other Professional Svcs)	s	787,000 \$	s	•	S 787,000	0 \$ 546,029	29 S	207,649	S S	80 S	240,971	s
Contingency (incl Construction & Project)	\$	1,343,000 \$	s	(74,172) \$	\$ 1,268,828	3 S	\$		S	۰ د	1,268,828	s
TOTAL	S	18,610,000	s	650,000	S 19,260,000	0 S 2,777,001	01 5	806.584	S 1.970.4	.970.417 S	\$ 16.482.999	S

COUNCIL REPORTING STIMMARY -	Streets Steele	and a substitution of the	のないのないのである	The Address of the	Structure and a second of	大学を読むないのである	000000000	All the second se	States of the states of the states	Statistical and	and a rest water and the	の時にであるとないのないです。
IRE STATION 54	0	riginal Budget	Budget Transfers		Current Budget	Committed Budget		Life to Date Costs	Remain'g Committed		Remaining Budget	Cost at Completion
A/E Services (both Design & CA)	S	150,000	S (7,	7,000) \$	143,000	\$ 132,995	s	131,495	S 1,500	S C	10,005	- S
Land Acquisition	S	902,668	S 31,	\$1,206 \$	933,874	S 933,875	s	933,775	S 100	0 S	(1)	۲ د
Permits/Fees	s	20,000	S	s I	20,000	S 1,908	s	1,908	' S	s	18,092	s.
Construction (Pre-Con, Const & Tax)	\$	230,000	S (5,	5,610) \$	224,390	S 106,700	s	67,856	\$ 38,844	4 S	117,690	s s
Construction Related Costs (incl Bond)	s	50,000	S	9,875 S	59,875	\$ 41,802	s	22,798	\$ 19,004	4 S	18,073	s .
PM Services (incl Other Professional Svcs)	s	107,500	S	5	107,500	S 106,665	s	86,066	\$ 20,599	9 S	835	s.
Contingency (incl Construction & Project)	s	41,832	\$ (28,	28,471) \$	13,361	' S	s		' s	s	13,361	
TOTAL	S	1,502,000	s	s.	1,502,000	S 1,323,945	s	1,243,898	S 80.047	7 S	178.055	S

OUNCIL REPORTING SUMMARY - UBLIC WORKS		Original Budget	Budger	tudget Transfers	Current Budget	Committed Budget	1994	ife to Date Costs	Remain'g Committed	Remaining Budget	0	ost at Completion
A/E Services (both Design & CA)	s	767,385	s	15,000 \$	\$ 782,385	\$ 318,882	s	139,806	S 179,076	s	463,503 \$	
Land Acquisition	S	22,000,046	\$	3,374,913 \$	\$ 25,374,959	\$ 25,347,193	s	25,344,993	\$ 2,200	s	27,766 S	
Permits/Fees	S	110,000	s	(20,000) \$	S 90,000	s .	s		' S	s 90	90,000 S	•
Construction (Pre-Con, Const & Tax)	S	4,950,000	s	1,895,000) \$	\$ 3,055,000	' S	\$	,	s.	\$ 3,055	055,000 \$	•
Construction Related Costs (incl Bond)	\$	529,036	s	(404,793) \$	S 124,243	S 77,143	s	50,471	\$ 26.672	s	47.100 S	-
PM Services (incl Other Professional Svcs)	\$	668,426	s	(348,426) \$	S 320,000	S 279,832	s	139,845	\$ 139,987	s	40,168 S	•
Contingency (incl Construction & Project)	S	975,107	s	(721,694)	\$ 253,413	S	s			S 253	253,413 S	-
TOTAL	S	30,000,000	s	-	S 30,000,000	S 26.023.050	s	25.675.115	S 347.935	S 3.	976.950 S	