Public Safety Bond Financial Oversight Committee November 10,2020

Electronic Meeting due to COVID-19 Emergency 4:00 p.m.

AGENDA

- I. Call to Order
- II. Roll Call
- III. Approval of Agenda
- IV. Approval of August 11, 2020 Minutes
- V. New Business
 - a. Public Safety Plan Project Update
 - b. Financial Overview
 - c. Expenditure Reports
 - d. Committee Charter
 - e. Report to Council
- **VI.** Miscellaneous
- **VII.** Adjournment

Committee Purpose per Charter: As the City's legislative body, oversight and control of the City's finances is the responsibility of the City Council, all seven of whom are held accountable by Tukwila voters. The purpose of this Committee is not to supersede the fiduciary authority of the Council, but to independently represent taxpayers concerning the City's expenditure of revenues received from the sale of general obligation bonds. The Committee shall review the allocation of bond proceeds and progress on achieving the purposes of the Public Safety Bond, and shall report at least semi-annually to the City Council and the public on the same. The Committee will help ensure that the community remains informed about new public safety construction projects. The Committee will not be engaged in facility design or construction oversight.

Public Safety Bond Financial Oversight Committee August 11, 2020

Virtual Meeting due to COVID-19 Emergency 4:00 p.m.

MINUTES

I. Call to Order

II. Roll Call

Committee members: Sean Goode, Jessica Jerwa, Andy Reiswig, Jovita McConnell Absent: Randy Coplen

Staff present: David Cline, Laurel Humphrey, Vicky Carlsen, Aaron Williams

III. Approval of Agenda

The agenda was approved by unanimous consent.

IV. Approval of Minutes

The November 5, 2019 meeting minutes were approved by unanimous consent.

V. New Business

a. Election of Chair and Vice-Chair

Mr. Reiswig was elected to serve as Chair and Ms. McConnell was elected to serve as Vice-Chair.

b. Public Safety Plan Project Update

Staff presented an overview of the Public Safety Plan status and projects. The Justice Center and Station 51 are nearing completion with final inspections scheduled. Station 52 is on schedule with driveway grading and paving scheduled in August. All projects are within approved budget.

c. Public Safety Plan Financial Overview

The Committee reviewed the original and revised revenue and expenditure budgets for the Public Safety Plan. The total for actual and projected revenues is \$147,948,100.

d. Expenditure Report

The Committee reviewed actual Public Safety Plan expenditures through July 31, 2020. Actual expenditures through July 31 are \$91,554,309.

e. Report to Council

The Committee reviewed a draft Report to Council and agreed that expenditures met the purposes outlined in the bond measure. Mr. Reiswig will work with staff to coordinate presenting the report to the Finance Committee.

f. Meeting Schedule

The Committee agreed to meet again in November, tentatively November 17, 2020

VI. Miscellaneous

VII. Adjournment

The meeting was adjourned at 4:32 by unanimous consent.

Minutes by LH

Fire Station 51

SOJ

Construction Management Monthly Report

October 2020

Report Reviewed by: Justine Kim

Owner's Representative: Shiels Obletz Johnsen (SOJ)

Architect: Weinstein A + U

GCCM: Lydig



• Lydig completing final Punch list items.

Upcoming Activities:

• Wetlands landscaping to be installed early November per permit requirements.

Budget Status:

• See overall TPSP budget summary updated monthly and included in monthly report package.

Change Order Status:

- Change Order #14 issued in October \$19,271
- Total Change Orders to date \$953,405









Fire Station 52

SOJ

Construction Management Monthly Report

October 2020

Report Reviewed by: Justine Kim

Owner's Representative: Shiels Obletz Johnsen (SOJ)

Architect: Weinstein A + U

GCCM: Lydig

Construction Progress:

- Permanent fencing 50% complete.
- DAS organic testing resulted in DAS system needing to be installed.
- Fiberglass windows passed water infiltration testing.
- Four-fold app bay door installed.
- Cascadia windows delivered onsite.
- Landscaping install ongoing.
- Casework install ongoing.
- Driveway to 65th Ave. placement complete.

Upcoming Activities:

- Sectional Doors to be delivered in November.
- Elevator to be delivered early November.
- Nederman Magna rails to be installed early November.

Budget Status:

• See overall TPSP budget summary updated monthly and included in monthly report package.

Change Order Status:

- Change Order #15 issued in October \$27,636
- Change Order #16 (COVID) issued in October \$7,766
- Total Change Orders to date \$821,243

Schedule Status:


• See TPSP master project schedule updated monthly and included in monthly report package.

Critical Issues:

 The COVID-19 pandemic and associated health/safety requirements has impacted jobsite labor productivity and materials procurement. The project team is working closely with the GC/CM to mitigate potential cost and schedule impacts.



Fiber Cement Planks Installed At Deck



Four Fold Door Installation



Entry Plaza and Main Building Entry



Justice Center

SOJ

Construction Management Monthly Report

October 2020

Report Prepared by: Ethan Bernau Report Reviewed by: Justine Kim

Owner's Representative: Shiels Obletz Johnsen (SOJ)

Architect: DLR Group GCCM: BNBuilders

Construction Progress:

- Continued implementation of building modifications and corrective/punchlist work.
- Installed groundwater monitoring wells as part of Department of Ecology site cleanup process.

Upcoming Activities:

- Complete punchlist work.
- Sample groundwater monitoring wells.

Budget Status:

• See overall TPSP budget summary updated monthly and included in monthly report package.

Change Order Status:

• Total Change Orders issued to date = \$2,627,141.

Schedule Status:

• See TPSP master project schedule updated monthly and included in monthly report package.

Critical Issues:

• None.



Public Works

SOJ

Construction Management Monthly Report

October 2020

Report Reviewed by: Justine Kim

Owner's Representative: Shiels Obletz Johnsen (SOJ)

Architect: SHKS Architects

Development Progress:

- Architects completing the permit process with DCD on the Tenant Improvement project, project still on hold.
- Property fence installation began 9/28/2020. Work continues.
- PW and DCD have started working together in the vesting process for future development of the Master Plan.

Upcoming Construction Activities:

• Complete fence installation.

Budget Status:

• See overall TPSP budget summary updated monthly and included in monthly report package.

Change Order Status:

None

Schedule Status:

• Project schedule pending council approval

Critical Issues:

• Heiser Tenant Improvement project is on hold, awaiting council direction.



City of Tukwila

Lydig Construction, Inc Fire Station #51

Updated 6.26.20

GC Contract Value \$ 9,943,234.95

Award Amount: \$ 2,312,584.00

WMBE Participation

			Certifi	cation				
Scopes of Work that you Intend to Award to WMBEs	Sub/Supplier Name	City of Seattle Self- Certification	OMWBE State Certification	OMWBE Federal Certification	scs		oproximate ntract \$ Amount	
Roofing	Axiom Division 7				SCS	\$	217,945	
Site Concrete	Caliber Concrete Const	WBE				\$	394,500	
Masonry	Cascade Construction				SCS	\$	310,097	
Fencing	Secure-A-Site	WBE				\$	299,000	
Steel Erection	CHG Building Systems				SCS	\$	168,922	
Overhead Doors	Crawford Door Company			SB, VOSB		\$	102,261	
Fire Protection	Emerald Fire LLC	WBE				\$	49,750	
Bituminous Waterproofing	Inland Waterproofing	WBE				\$	10,850	
Striping	Stanley Patrick Striping				SCS	\$	4,834	
Plumbing	Adept Mechanical	MBE	MBE / DBE		SCS	\$	659,596	
Concrete Sawing	Salinas Sawing & Sealing	MBE				\$	1,347	
Trucking	SilverStreak Inc		WBE				T/M	
Site Services	Construction Site Services	MBE	WBE				T/M	
Office Supplies	Keeney Office Supply		WBE				T/M	
Fire Protection Specialties	RC Building Specialties		MBE			\$	880	
Interior/Exterior Signage	Shine On Signs and Graphic	s			SCS	\$	22,139	
Painting	KT Painting	MBE				\$	70,463	
	Total Amo	unt Intende	ed to be Perfo	ormed by DB	E to Date:	\$	2,312,584	
			Percentag	e of Contrac	t Amount:		23%	

Scopes where the sub/supplier is not yet determined or committed	When do you anticipate making a selection?	Do you anticipate using a SCS	ls this a Spread the Work SCS	Can only a Sole Source do the work?	Approximate Subcontract \$ Am	
					\$	_
					\$	-
					\$	-
					\$	-
					\$	-
					\$	-
					\$	-
					\$	-
					\$	-
	Total Amount No	t Yet Commi	tted to a Sul	o/Supplier:	\$	-

Apprentice Utilization Plan - Updated 9.28.2020

List the prime and all subcontractors scheduled to work on this project, and indicate the estimated number of hours to be performed by journey level and apprentice workers for each. Apprentice utilization must equal or exceed 15% of the total labor hours.

			Estimated information	1	
Prime Contractor and all Subcontractors	Journey Labor Hours	Apprentice Labor Hours	Total Labor Hours for Project	Apprentice Percentage	Number of Apprentices
Adept Mechanical	1,245	0	1,245	0.00%	0
Automated Equipment Company	57	0	57	0.00%	0
Axiom Division 7	1,483	0	1,483	0.00%	0
Cadman	73	0	73	0.00%	1
Caliber	646	258	903	28.52%	3
Cascade	1,453	198	1,651	11.96%	0
CHG	1,087	0	1,087	0.00%	2
Emerald Fire	319	154	473	32.59%	0
ESM Consulting Engineers	229	0	229	0.00%	1
Façade Tech	1,386	117	1,502	7.77%	7
GK Knutson	2,843	1,178	4,021	29.30%	0
Inland Waterproofing	91	0	91	0.00%	0
K Fox Insulation	2	0	2	0.00%	0
KT Painting	546	0	546	0.00%	0
LaRusso Concrete	136	0	136	0.00%	5
Lydig Construction	6,088	223	6,311	3.53%	4
Mckinstry	4,066	2,339	6,405	36.51%	0
Miles Sand & Gravel	83	0	83	0.00%	0
Multiwire	19	0	19	0.00%	1
Northshore	1,344	810	2,154	37.60%	0
PBS Supply	12	0	12	0.00%	0
Ralph's Concrete Pumping	30	0	30	0.00%	0
SCI Infrastucture	4,686	106	4,792	2.21%	0
Secure A Site	25	0	25	0.00%	1
Surgent	498	0	498	0.00%	4
West Wind Reinforcing	70	40	110	36.36%	4
TOTALS	S: 28,513	5,421	33,934	15.98%	33

Apprenticeship Utilization Requirement:

City of Tukwila

Lydig Construction, Inc Fire Station #52

Updated 6.23.2020

GC Contract Value \$ 16,519,792.50

Award Amount: \$ 4,498,795.28

WMBE Participation

			Certific	cation		
Scopes of Work that you Intend to Award to WMBEs	Sub/Supplier Name	City of Seattle Self- Certification	OMWBE State Certification	OMWBE Federal Certification	scs	Approximate ubcontract \$ Amount
Structural Steel Erection	Corona Steel	MBE				\$ 284,775
Damp & Waterproofing	Inland Waterproofing	WBE				\$ 32,534
Masonry	R&D Masonry	VOB				\$ 441,959
Fencing	Secure-A-Site	WBE				\$ 194,150
Roofing	Axiom Division 7				SCS	\$ 277,950
Metal Siding	Axiom				SCS	\$ 342,371
Earthwork	Pellco				SCS	\$ 2,450,369
Structural Steel Supply	B&B Fabricators	WBE				\$ 474,688
***Note: Not all contracts are boug	ght out yet, and Mini-MACC do	pes not inclu	de all scopes.			
	Total Amo	unt Intende	d to be Perfo	rmed by DB	E to Date:	\$ 4,498,795
			Percentag	e of Contrac	t Amount:	27%

Scopes where the sub/supplier is not yet determined or committed	When do you anticipate making a selection?	Do you anticipate using a SCS	Is this a Spread the Work SCS	Can only a Sole Source do the work?	Approximate Subcontract \$ Amount
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -
	Total Amount No	t Yet Commit	ted to a Sub	/Supplier:	\$ -

Apprentice Utilization Plan - Updated 9/25/2020

List the prime and all subcontractors scheduled to work on this project, and indicate the estimated number of hours to be performed by journey level and apprentice workers for each. Apprentice utilization must equal or exceed 15% of the total labor hours.

			Estimated information		
Prime Contractor and all Subcontractors	Journey Labor Hours	Apprentice Labor Hours	Total Labor Hours for Project	Apprentice Percentage	Number of Apprentices
Axiom CC	455	111	566	19.54%	2
Axiom Div 7	1,219	0	1,219	0.00%	0
Barnhart Crane	12	0	12	0.00%	0
Brundage Bone	6	0	6	0.00%	0
Conco	48	0	48	0.00%	0
ESM Consulting Engineers	198	0	198	0.00%	2
Evergreen Concrete Cutting	138	26	163	15.64%	0
Grady Excavating	1,390	0	1,390	0.00%	1
General Storefronts	185	7	192	3.65%	0
Ground Up Road Construction	57	0	57	0.00%	7
Inland Waterproofing Services	99	0	99	0.00%	0
Innovative Vacuum Services	58	0	58	0.00%	0
Kulchin Foundation Drilling Co	483	0	483	0.00%	5
LaRusso	511	98	609	16.02%	2
Lydig Construction	6,167	3,696	9,863	37.47%	0
Miles Sand & Gravel	16	0	16	0.00%	8
Morse Steel Reinforcing	472	222	694	31.99%	3
Northwest Complete Contracting	229	0	229	0.00%	0
Pellco	5,187	887	6,074	14.60%	0
Ralph's Concrete Pumping	165	0	165	0.00%	0
RL Clearing	9	0	9	0.00%	0
Stoneway Concrete	4	0	4	0.00%	0
Sky High Tree Removal	45	0	45	0.00%	6
TAM Construction	16	0	16	0.00%	
Vanderlip & Co.	3,340	193	3,533	5.46%	
TOTALS:		5,128 ticeship Utilizatio	25,180 on Requirement:	20.36% 15%	34

Apprentice Utilization Plan - August 2020

List the prime and all subcontractors scheduled to work on this project, and indicate the estimated number of hours to be performed by journey level and apprentice workers for each. Apprentice utilization must equal or exceed 15% of the total labor hours.

			Estimated information	on	
Prime Contractor and all Subcontractors	This Month Journey Labor Hours	This Month Apprentice Labor Hours	Total Labor Hours for Project	Total Apprentice Percentage	Number of Apprentices
Acoustical Design	0	0	962	10.71%	0
Apex Steel	0	0	9,985	11.26%	0
Apex Steel (Magnum Crane)	0	0	293	0.00%	0
Apex Steel (Corona Stud & Deck)	0	0	22	0.00%	0
Ascendent, LLC	0	0	8,262	2.51%	0
Axiom (Northshore Exteriors)	0	0	144	0.00%	0
Axiom Division 7	0	0	2,460	0.00%	0
Barclay Dean Architectural	0	0	24	33.33%	0
	596	0		16.86%	0
BNBuilders	1		31,694		-
Caliber Concrete Caliber Concrete (Evergreen Concrete)	0	0	2,190	24.50% 0.00%	0
Caliber Concrete (Evergreen Concrete) Caliber Concrete (Stoneway)	0	0	59 125	0.00%	0
Caliber Const (Miles Sand & Gravel)		0	3	0.00%	0
CML Security		0	1,158	21.42%	0
Columbia Fire	0	0	1,601	45.67%	0
Commercial Fence (Evergreen Concrete Cutting)	0	0	3	0.00%	0
Commercial Fence Corp	1	0	211	0.00%	0
Floor Solutions	0	0	1,303	30.89%	0
General Storefronts	36	0	3,191	32.47%	0
Gonsalves & Santucci DBA Conco Harris Rebar (Central Steel)	0	0	6,343	5.04% 6.02%	0
Iliad (Bravo Enviromental)		0	6,343	0.00%	0
Iliad (City Transfer)		0	40	0.00%	0
Iliad, Inc	341	0	15,542	0.00%	0
Inland Waterproofing	0	0	247	0.00%	0
Iris Window Coverings Johansen (Multiwire)	0	0	35 351	0.00% 32.34%	0
Johansen Mechanical		0	11,982	28.40%	0
Johansen Mechanical (C&C Solutions)	0	0	266	0.00%	0
Johansen Mechanical (Maple Valley Energy)	0	0	1,642	0.00%	0
Johansen Mechanical (Redline Mech)	0	0	3,024	16.60%	0
Lacey Glass Lakeside Industries	0	0	2,201	50.00% 4.25%	0
Lakeside Industries (NW Traffic)	1 0	0	75	0.00%	0
Lakeside Industries (PacWest Grinding)	0	0	15	0.00%	0
Northshore Exteriors	0	0	9,065	48.27%	0
Northshore Exteriors (Pape)	0	0	22	0.00%	0
Northshore Exteriors (WA Waterproofing) Northwest Complete Contracting	0	0	4,195	0.00% 1.67%	0
NW Partitions	109	0	14,664	13.65%	0
NW Partitions (Barclay Dean)	0	0	28	0.00%	0
NW Partitions (InsulPro)	0	0	908	21.38%	0
NW Partitions (Sign Wizards)	1	0	30	0.00%	0
Performance Contracting R.E. Sides Landscaping	0	0 540	164 540	4.89% 100.00%	3
Rhine Demolition	0	0	2,090	11.10%	0
Valley Electric	904	397	17,210	38.31%	3
Valley Electric (D&G Mechanical)	0	0	87	0.00%	0
Valley Electric (EZ Interface) Valley Electric (NessCampbell Crane)	267	81	2,063	45.44% 0.00%	0
Valley Electric (NessCampbell Crane) Valley Electric (Penhall)	0	0	16 10	50.00%	0
Valley Electric (Praetoria Power)	0	0	74	0.00%	0
Valley Electric (Stoneway Concrete)	0	0	73	0.00%	0
Zesbaugh	0	0	62	12.96%	0
TOTALS	2,253	1,018	157,585	18.57%	6

City of Tukwila - Facilities Plan TOTAL PROJECT

(REVISED Budgets; D-20 Plan Adopted by Council) Life to Date Costs as of October 23, 2020 (reconciled whereig thru Oct 11, 2020 GL)

COUNCIL REPORTING SUMMARY- JUSTICE CENTER	or	riginal Budget	Bua	Budget Transfers	Current Budget	dget	Committed Budget	Life to Date Costs		uin'g Committed	Remain's Committed Remaining Budget	Cost at Completion
A/E Services (both Design & CA)	S	3,278,125	\$	(23,125)	\$,255,000 \$	3,210,300	\$ 3,134,282	282	76,018	\$ 44,700	- \$
Permits/Fees	S	700,000	↔	330,000	\$ 1,03	030,000	923,154	\$ 923,154	154 \$,	\$ 106,846	
Construction (Pre-Con, Const & Tax)	s	38,738,678	↔	2,169,847	\$ 40,90	\$ 525,806,0	40,224,007	\$ 39,497,827	827	855,935	0 \$	· •
Construction Related Costs (incl Bond)	s	2,112,639	⇔	432,194	\$ 2,54	2,544,833 \$	3,465,231	\$ 2,285,945	345 \$	179,285	\$ 79,602	
PM Services (incl Other Professional Svcs)	S	1,815,875	⇔	211,211	\$ 2,02	2,027,086	3, 2,018,377	\$ 1,790,913	313	227,464	\$ 8,709	- %
Contingency (incl Construction & Project)	S	6,507,731	⇔	(5,175,045)	\$,332,686	-	⇔	\$,	\$ 1,882,686	- %
Contingency for Site Contamination (soils,hazmat)	S	•	↔	550,000	S	550,000 \$	684,518	\$ 554,762	762	,	- \$	
Land Acquisition	S	14,133,295	↔	(416,714)	\$ 13	3,716,581	3,716,462	\$ 13,692,508	\$ 808	23,954	\$ 119	
Contingency for Land Acquisition	s	1,250,000	⇔	250,000	\$ 1,50	0,000	1,492,320	\$ 1,492,320	320 \$	•	\$ 7,680	
TOTAL	S	68,536,343	S	(1,671,632)	.s 66,86	66,864,711	\$ 64,734,368	\$ 63,371,712	712 8	1,362,657	\$ 2,130,343	- 8

Cost at Completion		'	•	•	•	•	-	-
nining Budget Cost at	71,179 \$	<i>S</i> >	83,398 \$	52 \$	30,641 \$	27,450 \$	310,435 \$	523,155 8
Remo	s	s	s	s	s	∽	s	s
emain'g Committed	5 20,721	-	-	5 213,913	119,905	62,422	-	416,961
Life to Date Costs Remain's Committed Remaining Budget	1,277,056	,	250,602	11,545,822	367,909	303,128	-	13,744,516
Lij	S	S	9	S	S	s	S	S
Committed Budget	1,297,777	•	250,602	11,759,735	487,814	365,550	-	14,161,477
	\$ 99	S	\$ 00	37	₹ \$	\$ 00	35 \$	32 \$
Current Budget	1,368,956	•	334,000	11,759,787	518,454	393,000	310,435	14,684,63
	\$ 99	€9	\$ 000,00	\$7	\$ (9:	\$ (0)	(2)	3 8
riginal Budget Budget Transfers	\$ 956,862	•	100,00	2,363,787 \$	(412,546) \$	(133,000) \$	(805,565)	1,411,63
,	\$ 00	€9	8	8	8	00	00	00 8
Original Budge	1,070,000		234,000	9,396,000	931,000	526,000	1,116,000	13,273,0
	8	9	9	8	8	€9	S	S
COUNCIL REPORTING SUMMARY - FIRE STATION 51	A/E Services (both Design & CA)	Land Acquisition	Permits/Fees	Construction (Pre-Con, Const & Tax)	Construction Related Costs (incl Bond)	PM Services (incl Other Professional Svcs)	Contingency (incl Construction & Project)	TOTAL

FIRE STATION 52	Original Budget	iget	Budget Transfers	Current Budget	Committed Budget	Life to Date Costs	Life to Date Costs Remain's Committed Remaining Budget	Remaining Budget	Cost at Completion
A/E Services (both Design & CA)	\$ 1,415,	1,415,000 \$	458,172	\$ 1,873,172 \$	\$ 1,871,265	\$ 1,735,885	\$ 135,380	\$ 1,907	- \$
Land Acquisition	\$ 16,	\$ 000,91	1,160	\$ 17,160	\$ 17,157	\$ 17,157	· •	\$	· •
Permits/Fees	\$ 353,	353,000 \$	20,000	\$ 403,000 \$	\$ 361,934	\$ 301,757	\$ 60,177	\$ 41,066	· •
Construction (Pre-Con, Const & Tax)	\$ 13,298,	3,298,000 \$	5,375,013	\$ 18,673,013	\$ 18,672,611	\$ 14,712,372	\$ 3,960,239	\$ 401	· •
Construction Related Costs (incl Bond)	\$ 1,398,	\$ 000,868,	(132,660) \$	\$ 1,265,340 \$	\$ 829,978	\$ 384,871	\$ 445,107	\$ 435,362	· &
PM Services (incl Other Professional Svcs)	\$ 787,	\$ 000,787	\$ (000,56)	\$ 692,000	\$ 555,454	\$ 450,354	\$ 105,100	\$ 136,546	· •
Contingency (incl Construction & Project)	\$ 1,343,	,343,000 \$	(516,685)	\$ 826,315		· •	· •	\$ 826,315	· •
TOTAL	\$ 18,610,	8,610,000 \$	5,140,000	\$ 23,750,000	\$ 22,308,400	\$ 17,602,397	\$ 4,706,003	\$ 1,441,600	- S

			•	•	•	•	-
\$	8	8	8	8	8	8	8
(0)	Ξ	3,132	22,504	5,000		164,791	195,426
\$	8	8	8	8	8	s	8
1,500	100		•	13,157	20,599	•	35,357
\$	8	-8	9	8	9	89	7 8
132,99	933,77;	5,04	84,190	29,14	86,066	•	1,271,217
\$	\$	8	\$	2	\$	89	*
134,49.	933,87.	5,04	84,19	42,30	106,66	-	1,306,57
\$	-	⇔	9	⇔	89	€9	8
134,495	933,874	8,173	106,700	47,302	106,665	164,791	1,502,000
\$ (9	\$	2	\$	\$	<u>\$</u>	s	S
(15,50	31,200	(11,82	(123,300	(2,69	(83	122,959	-
\$ 0	∞	\$	s c	\$	0	2	S 0
150,00	902,668	20,000	230,000	50,000	107,50	41,83	1,502,000
S	S	S	9	⇔	€9	S	S
A/E Services (both Design & CA)	Land Acquisition	Permits/Fees	Construction (Pre-Con, Const & Tax)	Construction Related Costs (incl Bond)	PM Services (incl Other Professional Svcs)	Contingency (incl Construction & Project)	TOTAL
	AE Services (both Design & CA) 8 150,000 8 (15,305) \$ 134,495 \$ 134,495 \$ 132,995 \$ 1,500 \$ 0 \$ 0 \$ 0 \$ 0 \$ 0 \$ 0 \$ 0 \$ 0 \$ 0	\$ 150,000 \$ (15,505) \$ 134,495 \$ 134,495 \$ 132,995 \$ 1. \$ 902,668 \$ 31,206 \$ 933,874 \$ 933,875 \$ 933,775 \$	\$ 150,000 \$ (15,505) \$ 134,495 \$ 134,495 \$ 132,995 \$ 1,500 \$	\$ 150,000 \$ (15,505) \$ 134,495 \$ 134,495 \$ 132,995 \$ 1,500 \$ 5 \$ 50,006 \$ (11,827) \$ 93,873 \$ 93,775 \$ 100 \$ 5 \$ 20,000 \$ (11,827) \$ 81,70 \$ 50,41 <td< td=""><td>s 150,000 s (15,505) s 134,495 s 134,495 s 132,995 s 1,500 s s 90,006 s 1,206 s 933,875 s 933,775 s 100 s s 20,000 s (1,827) s 8,173 s 5,041 s - s s 20,000 s (123,300) s (10,700) s 84,196 s - s s 50,000 s (2,698) s 47,302 s 29,145 s 13,157 s</td><td>8 150,000 8 (15,505) 8 134,495 8 132,995 8 1,300 8 1,300 8 8 13,205 8 1,300 8</td><td>\$ 150,000 \$ (15,502) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,502) \$ (13,502) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,495) \$ (10,827) \$ (13,495) \$ (10,827) \$ (13,495) \$ (13,49</td></td<>	s 150,000 s (15,505) s 134,495 s 134,495 s 132,995 s 1,500 s s 90,006 s 1,206 s 933,875 s 933,775 s 100 s s 20,000 s (1,827) s 8,173 s 5,041 s - s s 20,000 s (123,300) s (10,700) s 84,196 s - s s 50,000 s (2,698) s 47,302 s 29,145 s 13,157 s	8 150,000 8 (15,505) 8 134,495 8 132,995 8 1,300 8 1,300 8 8 13,205 8 1,300 8	\$ 150,000 \$ (15,502) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,502) \$ (13,502) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,495) \$ (13,495) \$ (10,827) \$ (13,495) \$ (10,827) \$ (13,495) \$ (13,49

COUNCIL REPORTING SUMMARY.											
Correct Budget	Completion	٠	٠			٠	٠	٠	•		•
Configurat Budget Convent Budget Committed Budget Life to Date Costs Remaining Committed Budget S 670,768 S 572,268 S 332,349 S 299,919	Cost at 0	\$	s	∽	∽	∽	∽	↔	S	\$	\$
F. Original Bulget Bulget Transfers Corrent Bulget Committed Bulget Life to Date Costs Remain's Committed S 670,768 S 570,006 S 570,006 S 520,730 S 529,919 S 670,606 S 5 570,000 S 57	ining Budget	98,500	109,270	6,406,945	640,694	175,443	69,455	843,437	8,343,743	(317,055)	8,026,688
Corrent Bulger Corrent Bulger Committed Bulger Life to Date Costs Remain's Committed Bulger S G G G G G G G G G	Rema	8	∽	⇔	⇔	∽	∽	∽	s	s	s
F- Original Budget Budget Transfers Current Budget Committed Budget Life to Date Coxis S 670,768 S 5 670,768 S 332,349 S 130,000 S S 50,736 S 20,736 S 130,000 S S 50,715,000 S 308,535 S 195,435 S 662,618 S S 5715,000 S 20,734 S 195,435 S 378,186 S S 378,186 S 20,274 S 195,439 NACED ROJECT S 843,437 S S 202,743 S 199,439 NACED PROJECT S 9,750,009 S 1,406,247 S 199,439 And All All All All All All All All All Al	main'g Committed	239,919	1	112,620	•	54,366	81,106	,	488,011	-	
Page	Re	\$ 6	s c	8	4 %	\$	\$	8	es	2	s
Page Page Padigat Transfers Corrent Budget Committed Budget Page	ife to Date Costs	332,349	20,730	195,43:	21,92	148,378	199,43	•	918,25	26,267,047	27,185,30
Page		\$	\$	89	\$	8	8	€9	S	\$	S
Conjaint Duriger Budget Transfers	ommitted Budget	572,268	20,73	308,05	21,92	202,74	280,54	1	1,406,26	26,267,047	27,673,312
Conjaint Duriger Budget Transfers	Ö	es es	\$	s C	es es	\$	s C	8	s 6	\$	s 0
Conjaint Duriger Budget Transfers	urrent Budget	670,76	130,000	6,715,000	662,618	378,180	350,000	843,437	9,750,009	25,949,992	35,700,000
Conginul Budget Conginul Budget S 670,768 S 130,000 S 671,5000	0	s	S	S	S	S	S	S	s	S	S
Constant Budget Constant Budget S G70,768 S 130,000 S G71,5000	Budget Transfers		•	•	•	•	•	•	-	-	
F.		\$8	00	00	8	\$ 98	00	37 \$	S 6(32 \$	S 00
Fee Sessional Sves) Reference Sessional Sves) Reference Sessional Sves) NAGED PROJECT SPROJECT SPROJE	riginal Budget	670,76	130,00	6,715,00	662,61	378,18	350,00	843,43	9,750,00	25,949,99	35,700,00
UNCIL REPORTING SUMMARY- BLIC WORKS ARE Services (Design & CA) Permits Frees Construction (Tax) Construction (Tax) Construction Related Costs PM Services (incl Other Professional Sves) Contingency (incl Construction & Project) SUBTOTAL-CURRENT MANAGED PROJECT Previously Managed Sves (Land, AE, Bond, Deno) TOTAL-COMBINED PROJECT	0	s>	S	S	S	S	S	9	S	S	S
	UNCIL REPORTING SUMMARY - BLIC WORKS	A/E Services (Design & CA)	Permits/Fees	Construction	Construction (Tax)		PM Services (incl Other Profi	Contingency (incl Construction & Project)	SUBTOTAL-CURRENT MANAGED PROJECT	Previously Managed Svcs (Land, A/E, Bond, Demo)	
8월 18	COL					18	3				



CITY OF TUKWILA Public Safety UTGO Bond Projects

Revenues & Expenditures BUDGET vs ACTUALS

FUNDING SOURCES

REVENUE BUDGET - Original (Jan 2017)									
Funding Category	Fire	Fire	Total	Justice	Total				
	Stations	Apparatus	Fire Services	Center	Public Safety				
Unlimited Tax General Obligation (Voter-approved bond)	18,824,000	29,932,000	48,756,000	28,629,000	77,385,000				
Tukwila South Mitigation Fees	4,750,000	-	4,750,000	1	4,750,000				
Fire Impact Fees	-	-	ı	ı	ı				
Investment Interest	-	-	ı	1	1				
TOTAL Revenues	\$ 23,574,000	\$ 29,932,000	\$ 53,506,000	\$ 28,629,000	\$ 82,135,000				

REVENUE ACTUAL & PROJECTED	ACTUAL REVENU	ES PROJECTED REVEN	UES TOTAL
Funding Category			Actual &
Tunumg category	2016 - 2019 Actua	als 2020 - Beyond	Projected
UTGO VOTED DEBT PROCEEDS	\$ 77,997,026	\$ -	\$ 77,997,026
LTGO COUNCIL ISSUED DEBT PROCEEDS	19,754,720	-	19,754,720
Tukwila South Mitigation Fees	1,100,000	3,650,000	4,750,000
Fire Impact Fees	2,517,000	7,400,000	9,917,000
Property/Land Sales dedicated to PSP	-	13,053,090	13,053,090
Real Estate Excise Tax (REET 1)	1,039,318	11,813,091	12,852,409
Sales Tax Mitigation Payments	226,273	753,272	979,545
Investment Earnings	1,178,513	140,000	1,318,513
Additional General Fund Contributions	-	7,325,796	7,325,796
TOTAL Revenues	\$ 103,812,851	\$ 44,135,249	\$ 147,948,100

19 Printed: 11/5/2020 10:14 AM



CITY OF TUKWILA Public Safety UTGO Bond Projects

Revenues & Expenditures BUDGET vs ACTUALS

PROJECT COSTS - Budgets

ORIGINAL PROJECT BUDGET - (Jan 2017)										
Project Category	FS 51	FS 52	FS 54	TOTAL FS	Equipment &	TOTAL	Justice	TOTAL		
	17,950 sf	6,567 sf	8,228 sf	32,745 sf	Apparatus	Fire Services	Center	Bond Financed		
Architecture & Engineering Services	731,003	356,000	464,000	1,551,003	-	1,551,003	1,906,190	3,457,193		
Land Acquisition/Right of Way	-	653,000	862,000	1,515,000	-	1,515,000	6,000,000	7,515,000		
Building Permits/Fees	254,521	89,000	116,000	459,521	-	459,521	439,890	899,411		
Construction Costs (pre-con, const, tax)	7,808,854	3,278,000	4,273,400	15,360,254	-	15,360,254	16,532,615	31,892,869		
Const Related Costs (Bond Issue costs)	1,047,140	438,000	551,200	2,036,340	-	2,036,340	1,034,797	3,071,137		
Project Management & Other Prof Svcs	459,552	297,000	397,000	1,153,552	-	1,153,552	1,145,956	2,299,508		
Contingency reserve	1,145,000	546,000	665,000	2,356,000	-	2,356,000	1,569,552	3,925,552		
Fire apparatus	-	-	-	-	25,598,488	25,598,488	-	25,598,488		
Fire equipment	-	-	-	-	4,333,874	4,333,874	-	4,333,874		
TOTAL Expenditures	\$ 11,446,070	\$ 5,657,000	\$ 7,328,600	\$ 24,431,670	\$ 29,932,362	\$ 54,364,032	\$ 28,629,000	\$ 82,993,032		

PROJECT BUDGETS - as of July 23, 2020									
Project Category	FS 51 ¹	FS 52 ¹	FS 54	TOTAL FS	Equipment &	TOTAL	Justice		Budget Change
Project Category	9,426 sf	15,068 sf	9,287 sf	33,781 sf	Apparatus	Fire Services	Center	TOTAL	by Category
Architecture & Engineering Services	1,368,956	1,873,172	132,995	3,375,123	-	3,375,123	3,275,000	6,650,123	3,192,930
Land Acquisition/Right of Way	-	17,160	933,874	951,034	-	951,034	15,216,581	16,167,615	8,652,615
Building Permits/Fees	334,000	403,000	7,173	744,173	-	744,173	1,030,000	1,774,173	874,762
Construction Costs (pre-con, const, tax)	11,468,959	18,345,271	106,700	29,920,930	-	29,920,930	40,522,804	70,443,734	38,550,865
Const Related Costs (Bond Issue costs)	672,958	1,265,340	47,302	1,985,600	-	1,985,600	2,514,833	4,500,433	1,429,296
Project Management & Other Prof Svcs	393,000	692,000	106,665	1,191,665	-	1,191,665	2,037,086	3,228,751	929,243
Contingency reserve	446,760	1,154,057	167,291	1,768,108	-	1,768,108	2,268,407	4,036,515	110,963
Fire apparatus ²	-	-	-	-	13,690,670	13,690,670	-	13,690,670	(11,907,818)
Fire equipment	-	-	-	1	2,135,126	2,135,126	-	2,135,126	(2,198,748)
TOTAL Expenditures	\$ 14,684,633	\$ 23,750,000	\$ 1,502,000	\$ 39,936,633	\$ 15,825,796	\$ 55,762,429	\$ 66,864,711	\$ 122,627,140	\$ 39,634,108

¹ The main fire station was originally identified as FS51, but has been changed to FS52 in the revised estimate.

Budget Change by Project

20 FOC - Report Printed: 11/5/2020 10:14 AM

\$ 3,238,563 \$ 18,093,000 \$ (5,826,600) \$ 15,504,963 \$ (14,106,566) \$ 1,398,397 \$ 38,235,711 \$

39,634,108

 $^{^{2}\,}$ Includes \$5,750,493 of financing costs for apparatus purchases through 2029.



CITY OF TUKWILA Public Safety UTGO Bond Projects

Revenues & Expenditures

BUDGET vs ACTUALS

PROJECT COSTS - Actuals

ACTUAL EXPENDITURES - as of October 31, 2020										
Project Category	FS 51	FS 52	FS 54	TOTAL	Equipment &	TOTAL	Justice	TOTAL		
Froject Category	1331	F3 32	F3 34	Fire Stations	Apparatus	Fire Services	Center	Bond Financed		
Architecture & Engineering Services	1,572,211	1,850,538	143,741	3,566,490	-	3,566,490	3,509,156	7,075,646		
Land Acquisition/Right of Way	117	31,426	925,322	956,865	-	956,865	15,010,501	15,967,365		
Building Permits/Fees	90,048	203,767	3,444	297,259	-	297,259	552,062	849,321		
Construction Costs (pre-con, const, tax)	11,693,264	16,203,036	90,224	27,986,524	-	27,986,524	40,894,906	68,881,430		
Const Related Costs (Bond Issue costs)	168,811	196,570	-	365,381	14,447	379,828	471,535	851,362		
Project Management & Other Prof Svcs	336,629	443,254	99,216	879,098	-	879,098	2,308,649	3,187,747		
Contingency reserve	-	-	-	-	-	-	-	-		
Fire Apparatus	-	-	-	-	3,598,390	3,598,390	-	3,598,390		
Fire Equipment	-	-	-	-	790,327	790,327	-	790,327		
TOTAL Expenditures	\$ 13,861,081	\$ 18,928,590	\$ 1,261,946	\$ 34,051,617	\$ 4,403,164	\$ 38,454,781	\$ 62,746,808	\$ 101,201,589		

¹ In March 2018, the City purchased property for \$884,680 for Fire Station 54. That expense will remain there until a final decision is made regarding the use of this land.

Account No: R 305.361.110.00.00 Title: INVESTMENT INTEREST Fiscal Year: 2020

 Debit / Credit:
 C
 Account Class:
 Cash / Inv Code:
 Locked:
 Nominal / Real:

 Status Code:
 0
 Report Group 1:
 Nominal / Real:
 Budget Account:

JC Required: N Report Group 2: Budgeted: Y

Standard Acct: Y Account Type: Allotment: N Year End Estimate: 0.00

Budget Preparation History ————————————————————————————————————								
Year			DEPT REQUEST	FINANCE EST	MAYOR'S REC.	COUNCIL BDGT		
2020	0.00	0.00	0.00	0.00	0.00	100,000.00		
2019	0.00	0.00	0.00	0.00	0.00	300,000.00		
2018	0.00	0.00	0.00	0.00	0.00	0.00		
2017	0.00	0.00	0.00	0.00	0.00	0.00		
2016	0.00	0.00	0.00	0.00	0.00	0.00		

V	Total Date of	Account F		
Year	Total Budget	Revenues	Balance	
2020	100,000.00	198,991.57	98,991.57-	
2019	300,000.00	365,363.81	65,363.81-	
2018	0.00	461,556.91	461,556.91-	
2017	0.00	288,115.83	288,115.83-	
2016	0.00	9,169.59	9,169.59-	

CITY OF TUKWILA PUBLIC SAFETY PLAN - EXPENDITURES FUNDED BY VOTED DEBT Inception through October 2020

Sum of AMOUNT		PRJ			EQUIPMENT 0		
REPORT LINE	Vendor/Consultant	FIRE STATION 51	FIRE STATION 52	FIRE STATION 54	EQUIPMENT & APPARATUS	JUSTICE CENTER	Grand Tota
Architecture & Engineer		2,655	1,722	422	AFFARATUS	2,751	7,55
7 WOTHLOOKETO & ETIGINOOF	BELFOR PROPERTY RESTORATION	2,000	1,722	122		27,679	27,67
	BN BUILDERS INC					225,555	225,55
	DLR GROUP INC					3,132,782	3,132,78
	FACETS CONSULTING, LLP	12,000	12,000	12,000			36,00
	JEFF SAMDAL & ASSOC, INC			2,400			2,40
	JRS ENGINEERING LLC	41,921	30,275	723		41,705	114,62
	LYDIG CONSTRUCTION INC.	164,943	137,059				302,00
	NOVOLABORATORY & CONSULTING					42,399	42,39
	OGDEN MURPHY WALLACE	5,396	12,564	792		23,408	42,16
	Other Misc Costs	1,500	1,500	4 220		1,500	4,50
	PEPPLE CANTU SCHMIDT PLLC Property Carry Costs			1,330 2,233		4,620 380	5,95 2,61
	SHORT CRESSMAN & BURGESS PLLC	5,873	5,873	5,873		6,377	23,99
	THE WATERSHED COMPANY	29,787	3,073	3,073		0,511	29,78
	WEINSTEIN	1,308,135	1,619,957	117,968			3,046,06
	WHPACIFIC INC	, , , , , , , ,	29,588	,			29,58
Architecture & Engineer		1,572,211	1,850,538	143,741		3,509,156	7,075,64
Building Permits/Fees	CITY OF SEATAC					238,553	238,55
	CITY OF TUKWILA	89,153	203,045	3,444		313,409	609,05
	VALLEY VIEW SEWER DISTRICT					100	10
	WA ST DEPT OF ECOLOGY	895	722				1,61
Building Permits/Fees T		90,048	203,767	3,444		552,062	849,32
Const Related Costs (B		111,455	145,724		7,153	322,977	587,30
	Bond Rating Costs	12,145	9,485		1,715	30,135	53,48
	PACIFICA LAW GROUP LLP PFM SOLUTIONS LLC	19,535	19,301		2,191	52,177 66.245	93,20
Const Related Costs (Bo		25,677 168,811	22,060 196,570		3,388 14,447	66,245 471,535	117,37 851,36
Construction Costs (pre		100,011	130,370		17,747	11,530	11,53
Condudation Code (pro	BN BUILDERS INC					39,827,034	39,827,03
	BUSH ROED AND HITCHINGS INC		6,262	6,028		2,148	14,43
	CITY OF SEATTLE		-, -	-,-		161,677	161,67
	Furniture, Fixtures & Equipment (FF&E)	149,881	30,252			642,304	822,43
	HIGHLINE WATER DISTRICT	75,575					75,57
	LYDIG CONSTRUCTION INC.	11,380,878	16,032,845	84,196			27,497,92
	MAYES TESTING ENGINEERS INC	17,938	31,602			85,424	134,96
	MILES RESOURCES, LLC	563				11,530	12,09
	Property Carry Costs	3,009	129			2,974	6,11
	PUGET SOUND ENERGY	65,421	101,945			6,172	173,53
	SOUNDEARTH STRATEGIES, INC					118,461	118,46
Construction Costs (pre	WATER DISTRICT 125	11,693,264	16,203,036	90,224		25,652 40,894,906	25,655 68,881,43
Fire Apparatus	Fire Marshal Vehicle	11,093,204	10,203,030	30,224	328	40,034,300	32
1 110 7 pparatao	Fire PSP Vehicles - Admin Vehicles				107.880		107,88
	Fire PSP Vehicles - Aerial				1,564,143		1,564,14
	Fire PSP Vehicles - Battalion Chief				110,767		110,76
	Fire PSP Vehicles - EOC Administration				53,881		53,88
	Fire PSP Vehicles - Pumper				1,761,391		1,761,39
Fire Apparatus Total					3,598,390		3,598,39
Fire Equipment	Fire PSP Equip - Body Armor				25,751		25,75
	Fire PSP Equip - Bunker Gear				114,147		114,14
	Fire PSP Equip - Extrication Equip				119,823		119,82
	Fire PSP Equip - Helmets				2,289		2,28
	Fire PSP Equip - MDC				50,354		50,35
	Fire PSP Equip - SCBA Fill Station Fire PSP Equip - SCBA/SABA				40,097 437,866		40,09 437,86
Fire Equipment Total	THE TOT EQUIP CODMONDA				790,327		790,32
Land Acquisition/Right of	ADVERTISING			119	100,021	119	23
. 1	BUSH ROED AND HITCHINGS INC		23,926	8,219		70,558	102,70
	Business Assistance		20,020	3,2.0		1,529,000	1,529,00
	CITY OF SEATTLE					227	22
	CITY OF TUKWILA					5,919	5,91
	Property Acquisitions	117		891,069		13,227,694	14,118,88
	Property Carry Costs			3,588		36,794	40,38
	SEATTLE CITY LIGHT					21,039	21,03
	SOUNDEARTH STRATEGIES, INC		7,500	22,257		102,736	132,49
	VALLEY VIEW SEWER DISTRICT			70		70	14
	WATER DISTRICT 125					16,344	16,34
Land Acquisition/Right		117	31,426	925,322		15,010,501	15,967,36
Project Management &		12,393	12,195			22,108	46,69
	BRUCE C ALLEN & ASSOCIATES INC			00.000		48,620	48,62
	HEARTLAND	20,000	- 44 550	22,000		330,582	352,58
	KEITHLY BARBER ASSOC INC	28,920	11,552			63,662	104,13
	Other Misc Costs	10.750				14,577	14,57 12.75
	PACE ENGINEERS INC SHANNON & WILSON, INC.	12,750				91,586	12,75 91,58
	SHIELS OBLETZ JOHNSEN INC	281,786	419,507	77,216		1,737,513	2,516,02
	WA ST DEPT OF ECOLOGY	780	419,507	11,210		1,737,313	2,516,02
D	Other Prof Svcs Total	336,629	443,254	99,216		2,308,649	3,187,74
			743.234	33.410			

Printed: 11/5/2020 10:14 AM



CHARTER

of the City of Tukwila
Public Safety Bond
Financial Oversight Committee

Adopted by Resolution No. 1892

1. Background – Public Safety Bond

On November 8, 2016, voters of Tukwila will be asked to approve issuance of general obligation bonds not to exceed \$77,385,000 to pay for:

- Replacement of three seismically-deficient fire stations (Stations 51, 52 and 54)
- Guaranteed funding for fire equipment and apparatus for the life of the 20-year bond
- Construction of a Justice Center to house the Tukwila Police Department and Municipal Court.

2. Charter Purpose

Pursuant to Ordinance No. 2509 the City Council will appoint a Public Safety Bond Financial Oversight Committee within six months if the ballot proposition is approved by the qualified voters of Tukwila at the November 8, 2016 election. The purpose of this Charter is to serve as the framework for the Financial Oversight Committee ("Committee"). The City Council may amend this Charter as necessary or appropriate.

3. Committee Purpose

As the City's legislative body, oversight and control of the City's finances is the responsibility of the City Council, all seven of whom are held accountable by Tukwila voters. The purpose of this Committee is not to supersede the fiduciary authority of the Council, but to independently represent taxpayers concerning the City's expenditure of revenues received from the sale of general obligation bonds. The Committee shall review the allocation of bond proceeds and progress on achieving the purposes of the Public Safety Bond, and shall report at least semi-annually to the City Council and the public on the same. The Committee will help ensure that the community remains informed about new public safety construction projects. The Committee will not be engaged in facility design or construction oversight.

4. Committee Responsibilities

- Review periodic reports provided by the City regarding status of construction projects, bond expenditures, project schedules, and timelines of bond projects.
- Verify effective and efficient use of bond proceeds and compliance with the purposes of the Public Safety Bond.
- Review efforts by the City to maximize bond revenues by balancing best value, quality, and efficiency in meeting the City's goals and priorities.
- Review copies of all other bond reports provided by the City or requested by the Committee.

(continued...)

4. Committee Responsibilities (cont.)

- Review copies of any performance or financial audits of the City's bond programs to ensure that appropriate action is being taken to remediate any identified deficiencies.
- Prepare and communicate findings and recommendations for improvement via a periodic (at least semi-annually) independent report to the City Council and the public.
- Review this Charter annually and recommend revisions to the City Council.
- Approve Committee meeting minutes.
- Approve reports and other Committee communications.

5. Committee Structure and Membership

The Committee shall include 5 members comprising 2 residents, 2 members from the business community, and 1 at-large member. The City Council will appoint all members of the Committee.

Members shall serve for terms of two years without compensation, although in order to have staggered terms, 1 resident and 1 business representative will initially be appointed for three years and thereafter all terms of appointment will be for two years. Members may be reappointed for additional terms.

No employee or official of the City of Tukwila shall be appointed to the Committee. No vendor, contractor, or consultant of the City of Tukwila who is in any way involved in the public safety construction projects shall be appointed to the Committee.

The Committee shall continue in existence <u>until the entirety of Public Safety Bond</u> <u>proceeds have been spent.</u> for the economic life of the Public Safety Bond.

6. Appointment Process

The City will advertise broadly the opportunity to serve on the Committee. Interested individuals may apply by completing the City's Boards and Commissions application form available on the City website. Applications will be reviewed by a standing Committee of the City Council which will make a recommendation to the Committee of the Whole. Volunteers for City Boards, Commissions, and Committees are subject to a background check.

7. Bylaws

The Committee shall adopt bylaws regarding its internal organization, including the following:

- A provision for electing a Chair and a Vice-Chair, as well as any other officers deemed necessary by the Committee.
- All meetings will be open to the general public.
- A majority of active members shall constitute a quorum.
- Reports and/or recommendations to the City Council must be approved by a majority of active members of the Committee.
- Written minutes of all meetings of the Committee shall be composed.

8. Meetings

The Committee shall determine its meeting schedule according to the flow of information to evaluate, no fewer than two times per year. Members are expected to reliably attend and participate in meetings. If a member fails to attend two or more meetings without cause, the Committee shall define the member as inactive and inform the Council of its action.

9. City Support

The City will provide the Committee with reasonable technical and administrative assistance, including:

- Provision of timely reports that will describe proposed projects, costs, contingency, and schedule.
- Provision of other documents such as financial statements, investment reports, contracts, budget amendments, bid awards, or other reports requested by the Committee.
- Provision of a meeting room.
- Provision of space on the City website and Digital Records Center for public access to agendas, minutes, reports, and any other relevant information.
- Preparation and distribution of meeting agendas and minutes.

10. Ethics Policy

Committee members shall be bound by Tukwila Municipal Code Chapter 2.95, Code of Ethics for Employees and Appointed Officials.

The Committee serves the general interest of the public and not any personal or special interest.

Committee members are required to sign a conflict of interest statement and to disclose any potential conflicts that may arise in the course of their service.

11. Member Termination

The City Council retains the right to remove a Committee member for specific reasons such as, but not limited to:

- The member has been declared inactive due to missing two or more meetings without cause.
- The member has been found to violate a provision of the Code of Ethics (TMC Chapter 2.95).

If a member is removed from the Committee, the community will be notified of the vacancy and the City Council will appoint another qualified person to the Committee per the process outlined in Section 6 of this Charter.



CITY OF TUKWILA PUBLIC SAFETY BOND FINANCIAL OVERSIGHT COMMITTEE

Report to the City Council November 2020

On behalf of my fellow members, I am pleased to present you with the final 2020 Report of the Public Safety Bond Financial Oversight Committee. Per the Charter adopted in Resolution 1892, our role is to review the allocation of bond proceeds and progress on achieving the purposes of the Public Safety Bond and to report to the City Council semi-annually.

The Committee met on November 10, 2020. Pursuant to Ordinance 2509 and Resolution 1892, during this meeting the Committee reviewed status and expenditure reports relating to the Public Safety Bond as approved by Tukwila voters at the November 8, 2016 General Election. City staff also provided an overview of the Public Safety Plan overall budget, schedule and status.

The Oversight Committee has to date reviewed bond expenditures through October 31, 2020 and finds that these expenditures are in/not in compliance with the purposes of the Public Safety Bond.

The Oversight Committee completed the annual review of its Charter and have no recommended changes/the following recommended changes to present to the City Council.

<Insert any amendments agreed upon by the Committee>

Draft minutes of the meeting is attached to this report.

The Committee appreciates this opportunity and we look forward to our continued relationship with the City Council.

Andy Reiswig, Chair Jovita McConnell, Vice-Chair Sean Goode Jessica Jerwa Randy Coplen

Attachments:

Draft November 10, 2020 Committee Minutes

